
505 3rd Street • Hudson, Wisconsin 54016-1694
(715) 386-4765 • FAX (715) 386-0804

Hanley Road Street Improvements Project Weekly Project Update

May 5, 2018

The City of Hudson is currently reconstructing Hanley Road from Carmichael Road to State Highway 35. The duration of the project is May 2, 2018 to the substantial completion date of June 27, 2018. Construction includes removals, minor storm sewer, curb replacement, pedestrian ramps, bituminous surfacing, turn lane additions and restoration.

Work Completed for the Week of April 30

Monarch Paving placed the traffic control on Hanley Road to narrow the roadway to one lane each direction. This will allow area for curb replacement on the outside lanes. Saw cutting occurred from Wednesday to Friday.

Work Scheduled for the Week of May 7

Monarch Paving is planning on removing curb, asphalt pavement, and trail sections next week. They are planning to start with the outside lanes and trail sections. After the outside curb is removed and prepared for the new curb, traffic will be shifted to the outside lanes to remove pavement and prepare for medians at several locations.

Traffic Impacts

Hanley Road is anticipated to be narrowed to one lane each direction throughout the duration of the project. The outside lanes will be blocked off for most of the project but there are times that traffic will be shifted to the outside lanes when working on the medians. All access to homes and businesses off of Hanley Road will still be available. Some intersections may need to be closed for periods of time but one access north and one access south will be available at all times. Delays are expected through Hanley Road during the project so other routes (Stageline Road) may be a better route for some residents.

Other Notes

If you have any additional questions or concerns please contact the project hotline at (715) 245-7188.