
505 3rd Street • Hudson, Wisconsin 54016-1694
(715) 386-4765 • FAX (715) 386-0804

Hanley Road Street Improvements Project Weekly Project Update

June 22, 2018

The City of Hudson is currently reconstructing Hanley Road from Carmichael Road to State Highway 35. The duration of the project is May 2, 2018 to the substantial completion date of July 27, 2018. Construction includes removals, minor storm sewer, curb replacement, pedestrian ramps, bituminous surfacing, turn lane additions and restoration.

Work Completed for the Week of June 18

Monarch Paving constructed the trail along the new O'Neil Road right turn lane and paved the entrance for East Canyon Road. Monarch also constructed several more pedestrian ramps and began backfilling topsoil.

Work Scheduled for the Week of June 25

Monarch Paving is planning to finish backfilling curb, restore the boulevards with seed and fertilizer, and finish the street light work. Towards the end of the week, Monarch Paving plans on switching traffic to the outside lanes to begin work on the medians.

Traffic Impacts

Hanley Road is anticipated to be narrowed to one lane each direction throughout the duration of the project. The outside lanes will be blocked off for most of the project but there are times that traffic will be shifted to the outside lanes when working on the medians. All access to homes and businesses off of Hanley Road will still be available. Some intersections may need to be closed for periods of time but one access north and one access south will be available at all times. Delays are expected through Hanley Road during the project so other routes (Stageline Road) may be a better route for some residents.

Other Notes

If you have any additional questions or concerns please contact the project hotline at (715) 245-7188.