
505 3rd Street • Hudson, Wisconsin 54016-1694
(715) 386-4765 • FAX (715) 386-0804

Hanley Road Street Improvements Project Weekly Project Update

May 25, 2018

The City of Hudson is currently reconstructing Hanley Road from Carmichael Road to State Highway 35. The duration of the project is May 2, 2018 to the substantial completion date of June 27, 2018. Construction includes removals, minor storm sewer, curb replacement, pedestrian ramps, bituminous surfacing, turn lane additions and restoration.

Work Completed for the Week of May 21

Monarch Paving finished backfilling the new curb and gutter and constructed the base for the two right turn lanes. Private utility lines were relocated to allow for the turn lane additions.

Work Scheduled for the Week of May 28

Monarch Paving is planning to construct the curb and gutter at the turn lanes, cross gutters at Rock Street and East Canyon Road, and concrete driveways at Red Cedar Canyon and the Milestone Pit. During this time, Rock Street and East Canyon Road will be closed for several days. A start date will be sent out in a separate update at least 24 hours prior to closure.

Traffic Impacts

Hanley Road is anticipated to be narrowed to one lane each direction throughout the duration of the project. The outside lanes will be blocked off for most of the project but there are times that traffic will be shifted to the outside lanes when working on the medians. All access to homes and businesses off of Hanley Road will still be available. Some intersections may need to be closed for periods of time but one access north and one access south will be available at all times. Delays are expected through Hanley Road during the project so other routes (Stageline Road) may be a better route for some residents.

Other Notes

If you have any additional questions or concerns please contact the project hotline at (715) 245-7188.