



# 2018 Construction Update

---

**County:** St. Croix County

**Highway:** IH-94, Hudson - Baldwin

**Location (project limits, closest municipality):** STH 35 North to USH 12, City of Hudson

**Schedule (start date - end date):** March 28, 2018 to November 14, 2018

**Cost:** \$27 Million

**Description:** This rehabilitation project will be updating a segment of IH-94 by upgrading and replacing deteriorating sections of roadway and shoulders, two bridge decks over Front Street, concrete barrier walls, signs and sign structures, widening a bridge deck over STH 35 N, and adding two noise walls and three retaining walls.

## **Traffic impacts:**

- A section of IH-94 WB and EB from the Wisconsin/Minnesota border to STH 35S will have nighttime single lane closures.
- Throughout the week various ramps will be closed with detours posted for each ramp.
- STH 35N SB to IH-94 EB on-ramp & 14<sup>TH</sup> Street on-ramp will be closed until mid-October. Detours will be posted for both.
- I-94 WB from Mile Maker 5 to WI/MN border, and on I-94 EB from WI/MN border to STH 35S the speed will be reduced from 70 MPH to 60 MPH. STH 35S speed will be reduced from 65 MPH to 55 MPH

## **Work completed since last update:**

- Started structure work on structure B-55-148 over STH 35S
- Eastbound widening preparation and dirt work.
- Completed the substructures for the B-55-65 & B-55-66 temporary structures

## **Anticipated work schedule for next week:**

- Continue placing all new R/W chain link and woven fence
- Continue replacing all lighting and wiring
- Continue widening for new outside lanes
- Start replacing all Type I signs and supports on the outside.
- Have both temporary decks poured for structures B-55-65 & B-55-66.